





Date : 8/3/06

Τо

Sh. A.N. Chowdhry, Chief Engineer (Construction) PTU, Jalandher

Subject

Tenth meeting of the Standing Building Construction Committee.

Dear Sir

Tenth meeting of the Standing Building Construction Committee shall be held under the Chairmanship of Sh. P. Ram, IAS, Principal Secretary, Technical Education Punjab on \$1.09.06 at 11.00 a.m in his office in Mini Secretariat, Sector 9, Chandigarh. Copy of the agenda is enclosed.

You are requested to kindly make it convenient to attend the meeting.

Yours sincerely

Registrar

Encis

: as above

CC

—Sh. N.S. Bhatti, Advisor Electrical , H.No. 3040, Sector 19D, Chandigarh. He may please attend the meeting.

PUNJAB TECHNICAL UNIVERSITY, JALANDHAR

Subject

Agenda for the 10th meeting of the Standing Building

Construction Committee

Agenda Item No. 10.1

Brief regarding status of Construction

Agenda Item No. 10.2

Approval of tender for the work of External Electrical Works.

Agenda Item No. 10.3

Splirting of work of External Public Health Services

Agenda Item No. 10.4

Extension in service of Sh. A.N. Chowdhry ,Chief Engineer and Sh. N.S. Bhatti, Advisor (Electrical)

Agenda Item No. 10.5

Any other item with the permission of the Chair

PUNJAB TECHNICAL UNIVERSITY, JACANDHAR

(37/3)

Agenda note for the Standing Building Construction Con mittee meeting being held on 11-09-06

Agenda Item No. 10.1.1 : Brief Regarding Status of Construction

The work for construction of Administration Building stands awarded to M/s IVRCL and date of commencement is 31-01-06 as per the contract ag eement. Front four storey block is to be completed in 10 months and simultaneously the Rear Eight storey Block with basement in 18 months.

The columns of Front Block have been cast up to the slab level. Shuttering for the eastern side up to expansion joint completed and placement and binding of steel is in progress. For the middle portion, shuttering for slab is in progress for the shuttering work. For the western side i.e. from expansion joint to west end, columns have been cast up to slab height and filling of earth in the plinths is in progress.

Raft of the Rear Block has been completed and 50% of the retaining wall has been cast. Shuttering for GF slab is almost complete for 2 bays on west end side and placement of steel is in progress.

The contractor has added more manpower and resources but the progress could not be pushed up because of frequent rains in last two months.

- 10.1.2 : Prebid meeting of A/C works was held on 06-09-06 and tenders shall be received on 15-09-06
- 10.1.3 : Tenders of Services Block have been received on 07-09-06 and have been forwarded to M/s Archigroup for evaluation
- 10.1.4: Approval for the construction of Boundary Wall is yet awaited from PUDA. The case is lying in the office of the Chief Town Planner, Punjab for his approval.
- 10.1.5 : P.S.E.B. has asked for resubmission of the case along with clearance from PUDA which is awaited as mentioned in 10.1.1 above.
- 10.1.6: The Architectural Drawings of Guest House, Sport complex and Staff Residences have been approved by the sub-committee in the meeting held on 06-09-06. The Architects shall now submit the estimates and the tender documents for the approval of PTU
- 10.1.7: The drawings of Convention Centre submitted by the Architects were discussed in the sub-committee meeting held on 06-09-06 and the Architects have been requested to revise the plans with provision of a Banquet Hall in the basement and increasing the capacity to 1500 persons.
- 10.1.8 : The Architects have not submitted the Architectural Drawings of V.C's residence as yet.

Agenda Item No. 10.2:

Approval of tender for the work of External Electrical Works (Design and Commissioning of External Electrification Works at PTU site on Jalandhar-Kapurthala Highway, Kapurthala)

3/4

Detailed estimate of the work amounting to Rs. 3.49,66,647.00 was approved in ninth meeting of the Standing Building Construction Committee. Provision in the approved detailed estimate for the tendered work is for Rs. 3,30,57,723.00.Tender documents and Pre-qualification of contractors was also approved in the above said meeting. Accordingly tenders were invited from Seven pre-qualified contractors. However four contractors obtained tender documents. Pre-bid meeting was held on 08-08-06 under the Chairmanship of Dr. R.S. Khandpur in PTU, Jalandhar, Finally tenders were received from the following three Agencies on 29-09-06:

 1/3
 M/s Shiv Shakti Facilities India Pvt. Ltd
 :
 Rs. 3.05,09588.20

 2/3
 M/s Hitech Erectors Pvt.Ltd
 :
 Rs. 2,76,13260.00

 3/3
 M/s MEC Engineers Pvt. Ltd
 :
 Rs. 3,23,37,487.71

Copies of the lenders (Price Bid) were forwarded to M/s Archigroup for processing and their report (annexed) is placed, before the committee. As per the report checked value of the tenders is :

 1/3
 M/s Shiv Shakti Facilities India Pvt. Ltd, New Delhi
 :
 Rs. 3,05,09588.20.

 2/3
 M/s Hitech Erectors Pvt. Ltd, New Delhi
 :
 Rs. 2,76,13,260.00

 3/3
 M/s MEC Engineers Pvt. Ltd, Noida
 :
 Rs. 3,23,36,495.00

M/s Archigroup in their report have recommended that the work may be allotted to M/s Hitech Erectors, Delhi. There is a saving of 16.3 % on the sanctioned estimate for the work. Copy of report is placed at Annexure 'A'

The Tender Evaluation Committee met on 06-09-06 to discuss the tenders and the evaluation report submitted by M/s Archigroup under the Chairmanship of Dr. R.S.Khandpur. The following members were present:-

- Dr. M.S.Grewal, Registrar, PTU, Jalandhar.
- 2 Sh.N.S. Bhatti, Advisor, Electrical, PTU, Jalandhar
- 3 Sh.A.N.Chowdhry, CE, PTU, Jalandhar
- 4 Sh.T.L.Dhall, E.E. PTU, Jalandhar
- 5 Sh. Rajiv Aggarwal, Architect, M/s Archigroup, Delhi

The Evaluation committee has concurred with the recommendations of M/s Archigroup Architects, Delhi, the minutes are placed at Annexure 'B'. The BOG in its last meeting held on 09-08-06, under item no 23.4 (photocopy placed as Annexure 'C') has authorized the Standing Building Construction Committee to approve the expenditure on this work.

The committee may approve the allotment of the External Electrification Works in favour of M/s Hitech Erectors, Delhi at a cost of Rs. 2,76,13,260.00

Agenda Item No. 10.3: Splitting of work of External Public Health Services for new campus of PTU for tender purposes.

Detailed estimate for the Public Health Works for new campus of PTU was approved by the Standing Building Construction Committee in its ninth meeting for Rs. 1,56,13,190,00. It was also decided in the meeting to pre-qualify the contractors to be approved by Sub committee chaired by Dr. R.S.Khandpur, Director General, PGSC, Chandigarh.

(37)

Advertisement for the pre-qualification of contractors was published in newspapers viz: The Tribune, Hindustan Times and Indian Express on 22-07-06 and the applications were to be received by 11-08-06 from the prospective contractors. Pre-qualification document was issued. The following five agencies applied for the pre-qualification:

- i) M/s IVRCL, I& P Ltd., Hyderabad
- ii) M/s Deep Builders and Associates, Chandigarh
- iii) M/s O.P.Babbar, Karnal
- iv) M/s DDPAR Hi Tech Quality Works, Faridabad
- v) M/s Chandi Contractors Pvt. Ltd, Patiala.

The pre-qualification applications (in original) were sent to M/s Archigroup Architects for processing. Evaluation Report has been submitted by their reference no.AA (R)/PTU/1932 dated 22-08-06 (annexure 'D').

Mceting of the Sub committee for deciding the pre-qualification was held under the Chairmanship of Dr. R.S.Khandpur, Director General, Pushpa Gujral Science City on 06-09-06 at Chandigarh which was attended by the following members:

- Dr. M.S.Grewal, Registrar, PTU, Jalandhar
- 2 Sh.A.N.Chowdhry, CE, PTU, Jalandhar
- 3 Sh. R.D.Joshi, Advisor, Public Health, PTU, Jalandhar
- 4 Sh. Rajiv Aggarwal, Architect, M/s Archigroup, Delhi
- 5 Sh.T.L.Dhall, E.E. PTU, Jalandhar

The committee deliberated on the issue and observed that M/s Deep Builders & M/s O.P.Babbar do not qualify for the work. This leaves only two agencies which are insufficient in number for healthy competition. The Committee observed that the tender has several items for which a single contractor may not be able to carry out the work in an integrated manner. For example, the agencies who are doing bore well work may not be interested in taking up work relating to sewer and water supply lines and construction of underground tanks. Therefore, it would be advisable to split the work in groups for which it would be possible to find contractors proficient in their area of work. The Committee recommended that the tender may be appropriately split up into relevant groups. Copy of the minutes of the committee is enclosed as annexure 'E'.

The Standing Committee may approve the splitting of the work for the External Public Health Work in the following three parts:-

Providing Water Supply, Fire Protection System,

Pumps and Allied works and Tube wells

Rs. 72,84 lac

Providing Sewerage, Rain water Harvesting

and Fire Protection System

Rs. 43.77 lac

Construction of Underground Water Tank and Pump Room (civil work)

Rs. 33.47 lac.

Submitted for the approval of the Committee.

(37/6)

Agenda Item No. 10.4: Extension in service of Sh. A.N. Chowdhry ,Chief Engineer and Sh. N.S. Bhatti, Advisor (Electrical)

In a meeting held under the Chairmanship of Chief Secretary to Govt. Punjab on 29-08-06 to review the construction work of Punjab Technical University attended by VC, P.S Technical Education, Director cum Secretary, Deptt. of Information Technology, Secretary Technical Education and Registrar, it was decided to engage Sh. A.N. Chowdhry, Chief Engineer (Construction) for PTU on the analogy of Pushpa Gujral Science City as both the campuses are adjoining each time and he will be able to Supervise both the projects. His terms and conditions were decided to be worked out by Principal Secretary Technical Education. Accordingly as per item no. 7.2 of minutes of the meeting this committee held on 07-09-05, terms and conditions of employment of Sh. Chowdhry with approved and his appointment was issued by the university vide letter no PTU/Reg/5461 dated 09-09-05 for a period of six months (Annexure F) and he joined on 09-09-05. On the expiry of six months it was further extended for a period of six months, which has expired on 08-09-06. Construction of Civil Buildings is likely to take more than two years and it is proposed to retain Sh. Chowhdry further for a period of one year at this stage. Committee may approve the extension with the same terms and conditions.

In the meeting of this committee held on 02-11-05 it was decided that consultants to vet the proposals received from the Architects shall be selected by a committee chaired by Dr. R.S.Khandpur with Registrar, Director Science & Technology and Chief Engineer as members after inviting applications through Press. Accordingly Sh. N.S.Bhatti was selected & appointed Advisor (Electrical) vide University letter no. PTU/Const/1017/7010 dated 11-11-05 (copy enclosed as Annexure G) for a period of one year and he joined on 12-11-05. His services are also further required and the committee may approve the extension for a period of one year on the same terms and conditions.

Anneure A' - 1/2



Archigroup Architects (Regd.)



STUDIO: \$/204, SIKKA COMPLEX, PREET VIHAR COMMUNITY CENTRE, VIKAS MARG, UELHI: \$10092 TEL: (91-11) 2250 9766, (91-11) 4742 1201 FAX: (91-11) 2243 GEMAIL: mail@archigroup.org WEBSITE: www.archigroup.org

Reference No.

AA (R)/PTU/ 1949

Date

September 7th, 2006

Mr. A.N. Chowdhry (Chief Engineer)

Punjab Technical University

Ladowali Street,

Jallandhar

Project:

The new campus of the Punjab Technical University, Jallandhar.

Subject:

Tender Evaluation of High Side of External Electrical works

Sir,

With reference to the above mentioned subject, it is recommended that the works may be awarded to M/S., Hi-Tech Erectors Pvt. Ltd. as per the terms of the Tender Document. Please also see the letter no LL05/ PTU/ 7089 dated 6th September 2006, attached with this letter.

Thanking You,

Rajiv Aggarwal

Encl: as above.

CC

The Registrar, Punjab Technical University, Ladowali Street, Jalandhar

Annexuse A-2/2

Hirio lopez

electrical engineers & consultants

lighting derign

о-17/4 n.e.a. rejinder nagar new delhi-170 000 рід: 2574 5260 : 2574 5147 пад сена села сена корез (д. сена).

Ref. No:

LL05/ PTU/ 7089

Date:

6th September 2006

Kind Attn.:

Mr. Rajiv Aggarwal

Archigroup Architects p.l. 5/305 Sikka Complex

Preet Vihar Community Center Vikas Marg, New Delhi - 1100092

Subject:

Tender Evaluation for High Side E.I Works for PTU, Jalandhar.

Dear Sir.

We are in receipt of copies of the financial bids submitted by the following three contractors. The submitted figures and the corrected figures are as below:

S.No.	CONTRACTOR	OUD COMPANY	
I.	MEC Engineers	SUBMITTED PRICE	CHECKED PRICE
2	Chin Chalai B	3,23,37,487.71	3,23,36,497,71
2	Shiv Shakti Facilities	3,05,09,588.20	3,05,09,588.02
٥.	Hi-Tech Erectors Pvt. Ltd.	2,76,13,260.00	
	A to the same of t	1, 0,15,200.00	2,76,13,260.00

There was a totaling error of Rs. 990.00 (Rupees nine hundred and ninety only) in the bid submitted by M/S. MEC Engineers. The lowest bid submitted was of Rs. 2,76,13,260.00 against an estimated value of Rs. 3,30,57,723.00 - a difference of 16.3%. On examination of the individual items of the bid, it was found that there were no abnormally high rates. As such the works may be awarded to M/S.. Hi-Tech Erectors PvI. Ltd. as per the terms of the Tender Document.

We trust you will find the above in order.

Thanking you,

Yours lanhfully,

Linus Lopez

For M/S. Lirio Lopez

for

Annexura B

PUNJABTECHNICALUNIVERSITY, JALANDHAR

Dated: 06-09-06

Subject

Minutes of the Sub committee for Tender Evaluation of External Electrical Works of PTU, held under the Chairmanship of Dr. R.S. Khandpur, Director General, PGSC, Chandigarh in his office on 06-09-06

1. Dr. M.S.Grewal, Registrar, PTU, Jalandhar

2 Sh.N.S. Bhatti, Advisor, Electrical, PTU, Jalandhar

3 Sh.A.N.Chowdhry, CE, PTU, Jalandhar,

4 Sh.T.L.Dhall, E.E. PTU, Jalandhar

5 Sh. Rajiv Aggarwal, Architect, M/s Archigroup, Delhi

Detailed estimate of the work amounting to Rs. 3.49,66,647.00 was approved in ninth meeting of the Standing Building Construction Committee. Provision in the approved detailed estimate for the tendered work is for Rs. 3,30,57,723.00. Tender documents and of contractors was also approved in the above said meeting. Accordingly tenders were invited from Seven pre-qualified contractors. However four contractors obtained tender documents. Pre-bid meeting was held on 08-08-06 under the Chairmanship of Dr.R.S.Khandpur in PTU, Jalandhar, Finally tenders were received from the following three Agencies on 29-09-06 :-

1/3	M/s Shiv Shakti Facilities India Pvt. Ltd	1	Rs. 3.05,09588.20
2/3	M/s Hitech Erectors Pvt.Ltd	1	Rs. 2,76,13260,00
3/3	M/s MEC Engineers Pvt, Ltd	380	Rs. 3,23,37,487.71

Copies of the tenders (Price Bid) were forwarded to M/s Archigroup for processing and their report (annexed) is placed before the committee. As per the report checked value of the tenders is:

1/3	M/s Shiv Shakti Facilities India Pvt. Ltd, New Delhi	:	Rs 3,05,09,588/-
2/3	M/s Hitech Erectors Pvt Ltd, New Delhi	1	Rs.2,76,13,260/-
3/3	M/s MEC Engineers Pvt. Ltd, Noida	200	Rs.3,23,36,495/-

M/s Archigroup have recommended the award of this work to the lowest bidder viz M/s Hitech Erectors Pvt. Ltd., Delhi, Committee concurs with the recommendations of M/s Archigroup.

(Sh. A.N.Chowdhry

Member

(Dr. M.S.Grewal) OG/8/06

(Er. N.S.Bhatti)

Member

(Er. T.L.Dhall)

Member

(Sh. Rajiv Aggarwal)

Member

(Dr. R.S.Khandpur)

Chairman

23.4 To Brief on the Construction work of PTU Campus at Kapurthala site

The member took note of the proceedings of the 9th meeting of building construction committee held on 18.07.06 circulated to all the members of the board. Various decisions of the committee were noted. The members expressed concern over non-presentation of visuals of construction. It was decided that arrangement for presentation of visuals must be made in the next meeting. The Vice Chancellor informed the committee there had been a delay of about one and half month on account of monsoon and other factors. It was decided to pressurize the contractor in accelerating and finishing the work in time. The Registrar informed that tenders for the following were being finalized within the current calendar month.

- l) External Electric Works
- li) Public Health and Water Supply
- III) Boundary Wall
- Air conditioning System


The Board authorized the construction committee to approve all expenditure in connection with construction of buildings approved by the Board.

23.5 To present the proceedings of the 25th meeting of the Academic Council and to approve key issues.

The Board took note of the proceedings of the academic council in general and in particular the following.

BOG PTV August 9,2006

Mann





STUDIO: 5V364, SIXIVA COMPLEX, PREET VIHAR COMMUNITY CENTRE, VIEWS MANGEDIERE 116092 (RE100111) 226 F. CO. (VIETE) 426
E-MAIL: mail@archigroup.org | WESSITE: www.archigroup.org |

42 1200 Feet Lan

Reference No.:

AA (R)/PTU/1932

Date

August 22, 2006

Mr. A.N. Chowdhsy (Chief Engineer) Punjab Technical University Ladowali Street,

Jallandhar

Project:

The new campus of the Punjab Technical University, Jallandhar.

Subject:

Evaluation report of External PH works.

Sir,

With reference to the above mentioned subject, please find enclosed with this letter the covering letter no. TPS/PTGJ-241/06-07/1610 dated August 22nd 2006 from our Public Health consultant (M/s T.P. Singh) with its enclosures viz: the evaluation report on prequalification of PI4 Contractors for external works and the originals of pre-qualifications documents sent by the five contractors.

We hope that you find the above in order.

Thanking you,

Rajiv Aggarwal

Encl: as above.

CC: The Registrar, Punjab Technical University, Ladowali Street, Jalandhar (only letter)



TEJ PAL SINGH Consulting Engineer Plumbing & Fire Protection

D-2-18

TPS/PTUJ-241/06-07/1610

Archigroup Architects (Regd.)

5/304, Sikka Complex, Preet Vihar, Community Centre, Vikas Marg, Delhi-110 092

22nd August, 2006

Kind atm. : Mr. Rajiv Aggarwal

Subject PTU; Pre-Qualification documents for PH Works.

Dear Sirs,

I am forwarding herewith to you the original five prequalification documents and my scrutiny report for your further necessary action.

Thanking you.

Very truly yours,

Tej Pal Singh encl.: as above



TEJ PAL SINGH Consulting Engineer Plumbing & Fire Protection

27/13) D-3/8

Name of Project : Punjab Technical University, Jalandhar.

Name of Work : Providing External Sewerage, Water Supply, Rain

Water Harvesting and Ground Water Tanks in Phase I at Punjab Technical University site on

Jalandhar- Kapurthala Highway.


Subject : Pre-qualification of Public Health Contractors

SCRUTINY REPORT

GENERAL

- 1.1 In response to Punjab Technical University notification published in the news papers, following five contracting firms have submitted applications for their pre-qualification:
 - a) M/s IVRCL I & P Ltd., M-22/3RT, Vijay Nagar Colony, Hyderabad, letter no. IVRCL/HOBD/22011/II/2006-07/264 dated 07.08.06.
 - b) M/s Deep Builders and Associates, 2041, Sector 44-C, Chandigarh -160047 letter no. Nil Dated 09.08.06 Ph.: 0172-3092544
 - M/s O.P. Babbar, 561, Model Town, Karnal 132001, Haryana, letter no. nil dated 07.08.06 Ph.: 0184-2266754
 - d) M/s DDPAR Hi-Tech Quality Works, 633, Sector-21C, Faridabad – 121001 letter No. 113/2006 dated 23.07.06 Ph.; 0129-4140633

Page...1



- e) M/s Chandi Contractors Pvt. Ltd., 11-A, Bhupinder Nagar, Patiala – 147001 letter No. CCPL/2006/PTU-1 dated 09.08.06, Ph.: 0175-5533829
- 1.2 The details of these firms are discussed in the para #2.

OBSERVATIONS:

2.1 IVRCL 1 & P LTD.

- a) The applicant firm is Hyderabad based but they have presence all over India.
- b) They have submitted all the documents in accordance with the requirements of Pre-qualification notice except one certificate that there is no vigilance enquiry or criminal proceedings against the firm or any constituent of the firm.
- c) Certificates about satisfactory completion of various projects with values indicate good performance and high turnover of the applicant. Values of individual contracts executed by this firm are much higher than Rs. 1.5 crores.
- d) The applicant firm is holding ISO 9001 registration certificate in addition to OHSAS 18001-1999, ISO 14001-2004 Certifications.
- e) Financially, the firm is on a sound footing, the technical staff employed by the firm appears to be good.

2.2 DEEP BUILDERS & ASSOCIATES:

- The applicant firm is a Chandigarh based company and are carrying our business is Punjab, Haryana and Chandigarh.
- Nearly all documents have been submitted in support of their pre-qualification of application. Two certificates for

0-5/2

completion of projects annexed with the application are in the names of "Ramky Engineers Pvt. Ltd. (Rs. 1.25 crores) and "I.J. Raju & Associates" how they are connected with the applicant firm has not been explained.

c) Eventhough, no single work valued at Rs. 1.5 crore has been executed by this firm, the certificates submitted indicate their capabilities.

2.3 O.P. BABBAR:

- a) The applicant firm has its office in Karnal, Haryana. It is a Proprietary firm and is in the field for over 30 years.
- b) Nearly all the required documents have been submitted by the applicant. It is observed that the biggest project executed is valued at Rs. 1.06 crores. As seen from the various completion certificates, the firm appears to be capable of handling the Punjab Technical University job.

2.4 DDPAR Hi-TECH QUALITY WORKS:

a) Applicant firm has claimed that Satish Kumar Contractors Ltd., Plot No. 361 Industrial Area, Phase II, Punchkula is their sister concern. All the documents submitted by applicant firm are of Satish Kumar Contractors Ltd. and not their own.

2.5 CHANDI CONTRACTORS PVT. LTD.

- a) Applicant firm is Patiala based and have submitted almost all the documents/ certificates in accordance with Punjab Technical University requirements.
- d) Value of some of the projects completed exceed the requirement of Rs. 1.50 crore.



RECOMMENDATION:

3.1 Excepted DDPAR, all the other applicant firms appear to meet the requirements for Prequalification for Punjab Technical University project. However parameter of one job of Rs. 1.50 crore shall have to be reviewed and reduced especially to pre-qualify Deep Builders & Associates and O.P. Babbar who otherwise appear to be capable of handling the Punjab Technical University work.

J. P. Singh Tej Pal Singh 21st August' 2006

Name of Project: Punjab Technical University, Jalandhar

Name of Work: Scrutiny of Prequalification Documents

Documentary evidence i.e. copies of balance sheets for last three years.	Proof of execution of work	Details of works abandoned by applicants, if any	ant must have eted atleast milar PH work 1.5 crores in a uring last three	Requirement of Punjab Technical University
Submitted	Submitted	None	Completed all costing much more than 1.5 crores each	IVRCL
Submitted	Submitted	None	No work costing 1.5 crores has been completed by this applicant largest job completed so far are a)84.5 lakhs in 2001-02 b) 85 lakhs in 2001-2004 once certificate for a project completed in 2002-2004 in the name of Ramky Engineers Pvt. Ltd. is submitted but link between the two is not clear.	Deep Builders
Submitted	Submitted	None	No work costing 1.5 crores has been completed by this applicant so for. However, one project value Rs. 1.06 crore has been completed.	O.P. Babbar
Submitted	No submitted	None	The applicant Certificates firm have completion submitted many number tecrtificates of projects projects valued over Rs crore but these over Rs are in the name crores have Satish Kumar Submitted. Contractors Ltd. and not DDPAR Hi-TECH.	DDPAR Hi- Tech
Submitted	Submitted	None	Con caro over caro over caro over caro	Chandi Contractors

Name of Project:

Punjab Technical University, Jalandhar

Name of Work

Scrutiny of Prequalification Documents

7									
Of Damines success	evidence i.e. copies	Documentary	of work	Proof of execution	applicants, if any	abandoned by	Details of works	Applicant must have completed atleast one similar PH work of Rs. 1.5 crores in a year during last three years University, Completed all costing all costing one similar ph work than 1.5	Requirement of Punjab Technical
		Submitted		Submitted			None	Completed all costing much more than 1.5 crores each	IVRCL
		Submitted		Submitted			None	No work costing 1.5 crores has been completed by this applicant largest job completed so far are a)84.5 lakhs in 2001-2004 once certificate for a project completed in 2002-2004 in the name of Ramky Engineers Pvt. Ltd. is submitted but link between the two is not clear.	Deep Builders
		Submitted		Submitted			None	No work costing The L5 crores has firm been completed subtone for. However, project value high completed. Satisfied completed. Satisfied the completed of the been completed. Satisfied the completed of the complete compl	O.P. Babbar
		Submitted		ivo suommited	N. Control		None	The applicant firm have submitted many certificates of projects valued higher than 1.5 crore but these are in the name Satish Kumar Contractors Ltd. and not DDPAR Hi-TECH.	DDPAR Hi- Tech
		Submitted	G. Amir L.	Committee	Sadamarray		None	The applicant Cortificate of firm have completion of a submitted many number of projects costing projects valued over Rs. 1.00 higher than 1.5 crore and some crore but these over Rs. 2000 are in the name crores have been Satish Kumar submitted. Contractors Ltd. and not DDPAR Hi-TECH.	Chaudi Contractors

last three years.

D - 8/8/1

Requirement of Purple Technical University Details of technical equipment available Details of technical staff employed Proposed staff structure for this project Details of litigation if	IVRCL Submitted Submitted Not submitted None	Deep Builders Submitted Submitted Not submitted	O.P. Babbar Submitted Submitted	DDPAR Hi- Tech Not submitted Submitted Not submitted	Chandi Contractors Submitted Submitted Not submitted
re for	submitted	Not submitted	Not submitted	Not submitted	Not submitted
Details of litigation if	None	None			
Prospective contractors to certify	Not	Not submitted	Not supporte	None	None
that there is no	Dailittiticae		Dellittigns	Not submitted	Not submitted
criminal proceedings against any constituent of the company					
J. O Light					

Tej Pal Singh 21st August, 2006

PUNJABTECHNICALUNIVERSITY, JALANDHAR

Subject: Pre-qualification of contractors for Public Health Works for New Campus of PTU

Detailed estimate for the Public Health Works for new campus of PTU was sanctioned by the Standing Building Construction Committee in its ninth meeting for Rs. 1,56,13,190.00. It was also decided in the meeting to prequalify the contractors, which is to be approved by this committee

Advertisement for the pre-qualification of contractors was published in newspapers: The Tribunc. Hindustan Times and Indian Express on 22-07-06 and the applications were to be received by 11th August. prospective contractors. Pre-qualification (Annexure 'A') was issued. The following five agencies applied for the pre-qualification:-

- M/s IVRCL, I& P Ltd., Hyderabad i)
- M/s Deep Builders and Associates, Chandigarh ii)
- M/s O.P.Babbar, Karnal iii)
- iv) M/s DDPAR Hi Tech Quality Works, Faridabad
- M/s Chandi Contractors Pvt. Ltd, Patiala. V)

The pre-qualification applications (in original) were sent to M/s Archigroup, the architects for processing Evaluation Report has been submitted by their reference no. AA (R)/PTU/1932 dated 22-08-06 (annexore

M/s Archigroup Architects have recommended all the applicants except M/s DDPAR for pre-qualification and have submitted that the parameter of one job of Rs. 1.50 crore shall have to be reviewed and reduced especially to prequalfiy M/s Deep Builders and M/s O.P. Babbar who otherwise appear to be capable.

The committee deliberated on the issue and observed that M/s Deep Buildings & Sh. O.P. Babbar in whose case relaxation has been recommended and not enlisted in appropriate category. This leaves only two agencies which are insufficient in number for healthy competition.

The Committee observes that the tender has several items for which a single contractor may not be able to carry out the work in an integrated manner. For example, the agencies who are doing bore well work may not be interested in taking up work relating to sewer and water supply lines and construction of underground tanks. Therefore, it would be advisable to split the work in groups for which it would be possible to find contractors proficient in their area of work.

The Committee, therefore, recommends that the tender may be appropriately split up into relevant groups.

Member

(Dr. M.S. Grewal)

Member

(Er. R.D.J oshi)

Member


Member

(Sh. Rajiv Aggarwal) Member

R.S.Khandpur) Chairman



Prof. (Dr.) M.S. Grewal Begistrar



Rei No. PTU/ REG/SUGI

Sh. A.N.Chowdhry 3-B, Jyoti Nagar Jalandhar-144001 09 Sep 05

Subject: Appointment as Chief Engineer (Construction) on contractual basis in PTU, Jalandhar.

The Vice Chancellor is pleased to appoint you as Chief Engineer (Construction) on contract w.e.f. 09-09-2005 (FN) on part time basis on the terms and conditions enumerated below:


Terms and Conditions:

- On appointment you will be paid (Rs. 20,000/-) per month. The Contract will initially be for a period of 6 months and may be renewed from time to time. The contract may be terminated by either party upon serving one month's notice.
- 2 In addition you shall be entitled to the following:
 - a) Travel by Rail-LAC.
 - b) Travel by Road -AC Taxl or by own car.(Rs. 6/- per Km)
 - c) Travel by Air Economy class.
 - d) Local telephone calls from personal telephone @350/ per month tump sum and STD calls on actuals.
 - For outside journeys Boarding & Lodging in hotels as per status plus pocket allowance Rs. 600/ per day.

Job Description

- 1 To attend meeting regarding Planning, Construction and Progress of the Project.
- 2 To monitor and coordinate various activities for the timely & expeditious completion of the Project.
- 3 Periodical Site inspection to see that construction is as per approved drawings and specification and instructions of the university.
- 4 To attend to technical problems and bottlenecks as and when required.

MANN



- 5 To render advice regarding procedures, interpretation of specifications and drawings, item of work in BOQ and rates of Items outside the BOQ.
- 6 Designing of staff structure /procedures etc.
- 7 Scrutiny of Master plan, Road system, Civic amenities, infrastructure Development, Architectural and Structural drawings, Tender documents, Draft agreements, evaluation of Bids & Tenders.
- 8 Devising Quality Control Measures.
- 9 Any other work relating to the project.
- 10 Any other task assigned by the Vice Chancellor

Your place of work will be PTU Campus site at Kapurthala.

Dr. M.S Grewal Registrar



Prof. (Dr.) M.S. Grewal Registrar

PUNJAB TECHNICAL UNIVERSITY ਪੰਜਾਬ ਟੈਕਨੀਕਲ ਯੂਨੀਵਰਸਿਟੀ ਜਲੰਧਰ

37/24)

701. No. P. T. W/CONST/1017/7010

Date:

To

Er. N.S. Bhatti H.No. 3040, Sector 19D Chandigarh.

Subject :

Appointment as Advisor (Electrical) on contract basis in Punjab Technical University, Jajandhar

Punjab Technical University, Jalandhar is pleased to appoint you as Advisor (Electrical) on contractual basis for a period of one year on the terms and conditions enumerated below:

a) You will paid a consolidated honorarium of Rs. 15,000/- per month.

b) The appointment is on part time basis and your Head Quarters will be PTU Camp office.

Chandigarh.

The appointment is terminable by giving one month's notice by either party.

d) For outstation journeys you will be paid as under :-

i) By Road : AC Taxi or Rs. 6/- per Km by own car.

ii) By Air : Economy Class

iii). By Rail First A.C.

Boarding and Lodging on Actual basis.

Out of pocket allowance-Rs, 600/- (Six fruindred jorly per day)

Job Description:

 Freezing/Finalization of Technical Data and specific requirement about the buildings and infrastructure

ii) Terms of reference for preparing master plan/DNi

Vetting the tender documents, drawings and proposal submitted by the Architects and their consultants/experts and arranging approvals thereof.

Periodic monitoring of the program of works for sinely completion of the Project and site inspections.

Verifying the design of the Architects for regularity compliance.

vi) To verify the completion of work in accordance with design and order

vii) To evolve PERT and CRITICAL PATH.

viii) Evaluation of Tenders

To check proposals submitted by the Executive Engineer and to render technical advice.

Any other project related work assigned by the University.
 Please confirm your acceptance of the offer.

Yours sincerely

Registrar