

# I K GUJRAL PUNJAB TECHNICAL UNIVERSITY

Estd. Under Punjab Technical University Act, 1996  
(Punjab Act no. 1 of 1997)

Ref. No. IKGPTU/CC/SM-2

Dated : 30/04/2020

**The Registrar,**  
IKG Punjab Technical University, Kapurthala.

**The Director,**  
IKG Punjab Institute of Technology, Khunimajra.

**Chief Engineer, PWD (Central)**  
Nirman Bhawan, DAC, Nabha Road, Patiala.

**Chief Architect, Punjab**  
SCO 149-152, Sector 17-C,  
Chandigarh.

**Chief Executive,**  
Punjab Energy Development Agency,  
Plot No. 1 & 2, Sector 33-D, Chandigarh.


**Sub : 56<sup>th</sup> meeting of the Standing Building Construction Committee of I K Gujral Punjab Technical University.**

Dear Sir/Madam,

Please find enclosed herewith minutes of the above said meeting for kind information and further necessary action please. Comments, if any, may please be forwarded within 10 days of issue of this letter.

Thanking you

Yours Sincerely,

  
(H. P. Singh)  
Executive Engineer

Copy to :

1. In-charge VC Secretariat for kind information of Hon'ble VC.
2. Superintending Engineer, PWD (B&R), Jalandhar
3. Executive Engineer, PWD, Kapurthala.
4. Executive Engineer, PWD, Mohali
5. Senior Architect, Punjab
6. Senior Manager, PEDDA.

*Encl. As above.*

## I. K. GUJRAL PUNJAB TECHNICAL UNIVERSITY

### Minutes of the 56<sup>th</sup> Meeting of the Standing Building Construction Committee held on 29.04.2020 through video conferencing.

The meeting was attended by the following:

- |   |  |                  |
|---|--|------------------|
| 1 | <b>Prof. (Dr.) Ajay Kumar Sharma,</b><br>Vice Chancellor, IKG PTU  | Chairman         |
| 2 | <b>Dr. Sukhbir Singh Walia,</b><br>Registrar and Finance Officer, IKG PTU                                    | Member           |
| 3 | <b>Dr. Prabhjot Kaur,</b><br>Director (officiating), Khunimajra campus, Mohali                               | Member           |
| 4 | <b>Er. Amardeep Singh Brar</b><br>Superintending Engineer, PWD, Jalandhar.<br>Nominee of Chief Engineer, PWD | Member           |
| 5 | <b>Ar. Ms. Saroj,</b><br>Senior Architect, Nominee of Chief Architect Punjab                                 | Member           |
| 6 | <b>Sh. Supinder Singh,</b><br>Senior Manager, PEDDA<br>Nominee of Chief Executive, PEDDA.                    | Member           |
| 7 | <b>Er. Varinder Kumar,</b><br>Executive Engineer, PWD, Kapurthala  | Special Invitee  |
| 8 | <b>Er. Rajpreet Singh,</b><br>Executive Engineer, Provincial division, PWD,<br>Mohali.                       | Special Invitee  |
| 9 | <b>Er. H. P. Singh,</b><br>Executive Engineer, IKG PTU   | Member Secretary |

#### **Item No. 56.1 : To confirm the minutes of 55<sup>th</sup> meeting of Standing Building Construction Committee held on 04.07.2019.**

The committee confirmed the minutes of 55<sup>th</sup> meeting of Standing Building Construction Committee.

#### **Item No. 56.2 : Action taken on various items discussed during 55<sup>th</sup> meeting of Standing Building Construction Committee.**

It was agreed that the actions taken on various items discussed during 55<sup>th</sup> meeting of Standing Building Construction Committee will be discussed in the next meeting of SBCC as the present meeting has been convened as a special meeting.



**Item No. 56.3 : To consider the Rough cost estimate submitted by PWD, Mohali for construction of Phase-I of Sri Guru Gobind Singh Skill Institute at Chamkaur Sahib, Ropar.**

Committee noted that the estimates for buildings and external development works are on the higher side as compared to estimated cost of works being executed by PWD at University's main campus. It was explained by XEN, PWD Mohali that the estimates have been prepared without having any design, drawings, details and specifications of the works. It was also requested by him that for preparation of reasonable estimate, some basic design, drawings, details and specifications are made available. Senior Architect Punjab was requested to provide the same at the earliest.

After detailed deliberations and discussions, committee decided the following:

- i. Architect Department, Punjab will provide layout plan of the campus alongwith concept plans and broader specifications of the proposed buildings of Phase-I by 04.05.2020 and the same will be put up in the next meeting of Standing Building Construction Committee of the University for approval. After approval of these plans, detailed estimates shall be prepared by PWD.
- ii. Efforts shall be made to design the layout of the campus and buildings to have minimum earth filling in the campus.
- iii. All Public Health works (except specialized works) shall be done by PWD to avoid delays in execution of works, as already decided by IKGPTU for its main campus works.

The meeting ended with a vote of thanks to the chair.

